

GOVERNMENT OF TELANGANA

ABSTRACT

PMGSY - Phase V – Mahboobnagar District - Package No. APV 1207 – Providing BT on road from Sathapur to Yapatla cross road of Peddakothapally (M) – According Post facto Extension of Agreement Time up to 31.5.2015 (2497 days) with out penalty – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 358

Dated: 10.06.2015.

Read the following:-

1. G.O.Rt.No. 555 PR&RD (Progs.II) Dept., dated: 28.4.2006.
2. From the Engineer-in-Chief, PR&Admin., PMGSY, Hyderabad in Lr.No.AEE/DEE(MBNR)/PMGSY/ Ph-V/APV 1207/MBNR/2014, Dt: 21.4.2015.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj & Admin., PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accorded Post facto Extension of Agreement Time up to 31.5.2015 for a period of (2497) days without imposing penalty in respect of work “Providing BT on road from Sathapur to Yapatla cross road of Peddakothapally (M) in Mahboobnagar District” under PMGSY Phase V as the delay due to forest clearance.

2. The Engineer-in-Chief, Panchayat Raj & Admin, PMGSY, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in/

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

**J.RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT**

To

The Engineer-in-Chief, Panchayat Raj & Admin, PMGSY, Hyderabad.

The Superintendent Engineer, Panchayat Raj, Mahboobnagar District.

Copy to: The PS to Minister (PR&IT).

SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER